PROJECT ACTIVITY	Start	Finish		2018					2019						2020								2021 1 2 3 4 5 6 7 8 9 101112									2022						
FDOT Work Program Approval for Add'l Funds	12/18	10/19		101	112	1 :	2 3	4	5 6	7	8 9) 10 X) 11 í gram	2 1	2	3 4	5	6 7	8	9 1	0 11	12	1 2	2 3	4	5	6 7	8	9 10	111
NEPA Process		12/19	+	_		_							Х	_		Con			VVOI	\	Jiani	╁	Н	+	Н	+	+	+	+	Н	+	+	\vdash		+	\Box	+	++
SYSTEMS ENGINEERING	12/10	12/10														COOL	ipici																					
Systems Engineering and Project Concept	9/18	3/19						П						T								Т		T	П		T											
FHWA Review of SE Documents	10/19	2/20		T	Т		Τ	Н		Н				t	Х	FHV	VA A	nnro	val	of SE	Н	╁	Н	+	Н	+	+	+	+	Н	+	+	\vdash		+	\Box	+	+
PROJECT ACTIVITIES - EXISTING CONTRA		2/20																ppio																				
Issue work orders (FY based funds)	3/19	8/20				П																Т			П													
Construction Oversight - CEI Consultant	3/19	8/21			Ħ	H								t														+	\dagger	Н	$^{+}$	+						+
Design - Push Button Design Consultant	3/19	12/19			†	H								t	П	Т	П	Т	Τ		П	t	П	Т	П	T	Τ	\forall	+	Н	$^{+}$		\vdash				\dagger	++
Construction - Push Button Const'n Contractor*	3/19	8/21	H	+	\forall	\vdash								ì														\dashv		\forall	+	t	\vdash			\forall	+	+
PS&E Approvals - TSM&O Consultant Support	3/19	12/19			$^{+}$	H								t	П	Т	П	Т	Τ		П	T	П	Т	П	Т	Τ	\forall	+		$^{+}$		\vdash				\dagger	+
PROJECT ACTIVITIES - DESIGN-BUILD SE	RVICES																																					
Procurement of Design Build	3/19	8/20				П																Т			П													П
RFP Development	3/19	11/19			†	Н							T	T		Т	П	Т				╁	П		Н			\top										\forall
Industry Forum	9/19	9/19		\top	П	\sqcap		П		П		Т		T	П	\top	П	†		\top	П	\dagger	П	†	П	\top	T	\forall	\top	П	†		\vdash				\top	\forall
Advertisement and Selection Process	12/19	5/20			П	П		Н						t				T		\top	П	\dagger	П	\top	П			\top			T							\forall
Technology Demonstration	2/20	3/20			Т	П		П		П		T	П	Т			П	Ť		Т	П	†	П	\top	П	\top	T	\top	T	П	Ť							\forall
Final Selection and Notice to Proceed	6/20	8/20			П	П		П		П			П	Ť	П				Х	D-E	Proc	uren	ent	Com	olete			T			T							\Box
Design-Build Activities	8/20	2/22			П	П							П	T				T																				П
CV Application Development	8/20	4/21			П	П		П		П		T	П	T	П		П	T				Ť			П	Τ	Τ	П	Τ	П	Τ						T	П
RSU and OBU Deployment	10/20	7/21			П	П		П		П			П	T				T		П		Ť						T			T							П
Testing and Integration	7/21	12/21											П	Ī							П	T	П		П													П
Training	12/21	12/21			П	П		П					П	Т	П		П	T		Т	П	T	П		П		Π	П	Τ		T							П
System Launch/Acceptance Period	1/22	2/22						П						Ī								T	П															\prod
FDOT Final Acceptance	2/22	2/22															П					T	П								Х	F	inal	Acce	pt			\prod
FDOT Construction Oversight	8/20	2/22			П									Τ	П		П																					\prod
FDOT Approvals (Plans, Specs, Test/Training)	8/20	12/21																																				
BEFORE AND AFTER PROJECT EVALUATION	ON																																					
Before Project Period	2/20	7/20						Start Before Evaluation							x									T							T			App	roved	B/A	Eval	
After Project Period	2/22	9/22			П	П		П													П	T	П											_		1	(

X - Indicates Milestone
* Assumption - FDOT programmed FY 22/23 push button contract funding would be advanced if INFRA grant is awarded.
*Construction of project elements will be sequenced so that there is no conflict amongst contractors. FDOT has full control since push button contracts are being used.